

## Additional Information for the Kansas State Department of Education RFP

### Section 4.14, Electrical Systems

1. Please provide amperage draw for the (2) 208 volt, single phase, Hi-Speed Copiers.  
**30 amps**
2. Please provide amperage draw for the (1) 220 volt, single phase, Paper Drill.  
**30 amps**

### KSDE Data Center Facilities Requirements

1. Section 3.2.1 - Will the UPS system be furnished by the owner and installed by the electrical contractor similar to the last RFP?

**KSDE's existing UPS will transported and installed to new data center facilities by electrical contractor of KSDE's choice.**

2. Section 3.2.1 - Is the standby generator required or just preferred/optional as stated?

**Preferred but optional.**

3. Section 3.2.3 - Please clarify what is required for the following statement "and bypass unit with 200- and 300-amp breakers with optimized distribution, switching and bypass".

**This is a requirement of KSDE's APC Symmetra PX 10-40 kW UPS. Please refer to standard verbiage related to electrical requirements of the cooling and UPS systems. Please refer to an APC-certified electrician and/or APC installation guide for more information.**

*Linda Thomas*

State Lease Administrator  
900 SW Jackson Ste. 600  
Landon State Office Building  
Topeka, Kansas 66612  
785-296-5909  
785-368-6307 - fax  
[linda.thomas@da.ks.gov](mailto:linda.thomas@da.ks.gov)